

Alexander Park Synthetic Hockey Field Removal 2021

Objective: Remove sand filled hybrid synthetic surface without damage to the in-situ Synthetic in situ rubber shock pad

Start date: 29 January 2021

Completion date: 8 February 2021

Area: 6,000 sqm

Sand estimate: 50 ton

	Date	Work	Comment
1	15 January	Notify <ul style="list-style-type: none"> • Clubs • Polytan • Contractor • Council 	Require 6 adults per club 29 th and 31 Jan TBC Bring: Hat, water, gloves, mask, glasses, Supplied: additional gloves, masks, sunscreen Required: <ul style="list-style-type: none"> • Each club to supply 3 wheelbarrows & shovels, • “blade to pare back the shock pad and glue”.
2	22 January	Reminder to clubs	
3	29 January 5.00pm	Commence ½ field removal	Go slow and low to peel back to 50%. Shake out sand Cut, then roll and mark length Remove to east of field to store Barrow off sand that can be retrieved
4	Saturday 30 January	Sand broom & removal balance of 5 ton (est.?)	Machine to remove sand 4 hours (est.)
5		Remove balance	Depend on sand quantity
6	Sunday 31 January	Commence ½ field removal	Low and low peel back to 50% cut Shake out sand Cut then roll and mark length Remove to south west of grass field to store Barrow off sand.
7	Week commencing 1 February	Sand broom & removal balance of 5 ton (est.?)	Machine to remove sand 4 hours (est.) Unsure given this is the final stage
8	Week commencing 1 February		Tidy up and complete sand loose material removal.